

LB Camden Cycling Projects table Sept 2016

Project	Engineer	Planner	Latest status	Next steps	Comments
1 CSH					
2 North / South	Simi	James Abbott	Recommendation report published on 31 Aug	Detail design subject to decision	Decision to be made at public meeting on 8th September
3 CS11	Simi	James Abbott	Consultation analysis report published by TfL. Camden concerned on traffic impact on residential streets and have asked TfL to undertake further modelling.	TfL to agree what modelling / workthey will undertake to address Camden's concerns. Our support for the scheme may rest on this, however decision will need to be made at Cabinet member level	Decision likely late 2016
4 Grid					
5 Delancey St / Pratt St	Yavuz Kalayci	Ben Knowles	Approved by Cabinet member but still need approval from TfL for traffic signal changes.	Detailed design and resolving issues with buses	Aiming to start works by December 2016, subject to buses agreement and analysis of traffic modelling as well as TfL approval of signal changes.
6 Parkway junctions	Yavuz Kalayci	Ben Knowles	Modelling ongoing	Working with Consultants to tweak the signal modelling to improve modelling outcomes	Awaiting response from Mike Cowell TfL regarding one design issue. Discussion regarding interaction with HS2 traffic needed internally to see what modelling HS2 will undertake
7 Hampstead Rd	TfL	James Abbott/Simi	Interactions with HS2 and bus priority schemes causing some hesitation at TfL. More work taking place to ensure objectives of the scheme are better balanced. TfL to conduct study into accessibility for cyclists during HS2 and potential risks to CLG routing.	Awaiting designs, modelling etc.	
8 RCS North	DB	N/A	Completed.	Snagging - Oct 2016. Stage 3 RSA.	
9 Tavistock / Torrington trial	Alexis B	CM	Trial started 23/11/15, Consultation period 12 September - 21 October 2016.	Undertake consultation, analyse results, decision programmed early 2017.	Undertake modelling to see if alternative left turn for vehicles from Judd to ER can be explored. Modelling tavistock corridor to address cycling concerns raised
10 Russell Square to Percy St	Alexis B		Draft feasibility design complete; to be discussed internally.	Consultation planned for September/October 2016.	Will share designs with CCC in couple of weeks
11 Midland Road	DB	N/A	Consultation complete. TfL to send through analysis once complete to inform Camden report/decision.	Factual report to be published	Decision early 2017 to be considered alongside Judd St closure proposal and once Tavistock responses are considered
12 Pancras Road / Crowndale junction	DT / DB	N/A	Completed.		
13 Pancras Rd / Goods Way	DB	Acacia Hasler	Revised design with TfL T1 / Modelling Team	Briefing note being prepared for Cllr Jones as HS1 land now not available.	
14 Arlington Rd	Alexis B	Ben Knowles	Scheme on hold following issues surrounding bus priority and HS2 as linked to Hampstead Road.	TfL to provide their recommended scheme designs for Hampstead Road. Still awaiting this - there have been various discussions about alternatives and how to make progress here BK/Sept	Expected to be light touch only based on initial review of traffic/collisions. Key to tie in with TfL proposals on Hampstead Road.
15 Red Lion St / Lambs Conduit St	Alexis B	James Abbott	des		Expected to be light touch only based on initial site review.
16 Hampstead Rd to Crowndale Rd link	TBC	Ben Knowles	Jacobs have completed study. Requested TfL to fund post 2016.	Awaiting response from John Futcher to understand if it can be added to post 2016 grid.	
17 Clerkenwell Bld	AC	James Abbott	Not part of current Grid, LBC seeking funding	Awaiting response from TfL to understand their motivation for Clerkenwell Road	
18 Major projects					
19 WEP	KS	N/A	Detailed design stage, liaison with TfL on modelling	Seeking approval for funding in Oct from TfL, commissioning landscape architect for green spaces. Subject to approvals from TfL and funding, construction starting in Jan 2017.	
20 Holborn	Anthony Christofi	James Abbott	Discussions with TfL buses and borough partnerships to be undertaken in next fortnight. Following this model will be submitted to TfL for approval.	Public consultation late October, following TfL approval and internal consultation	Need to resolve with TfL Buses ref bus journey times
21 Kings Cross / Euston Road	DB	Acacia Hasler	In principle consultation for KX complete. Feasibility work continuing for both schemes. Models combined and timescales aligned. Area west of Euston bus interchange removed from scope due to HS2.	Feasibility and traffic modelling.	earliest consultation Spring 2017
22 Hawley Road two-way	YK	AH	Traffic modelling consultants progressing with this scheme.	Discussing whether to combine with Chalk Farm in terms of modelling	
21 Tufnell Park Junction	Anthony Christofi	Ben Knowles	Modelling brief out to consultants.	Tenders in by late September, decision on consultant by early October	Currently out to Tender
24 Quietways					
25 QW2	DT		Legacy works (Guilford St) complete. New alignment will connect with Camden at Frederick Street with King's Cross Road - subsequently onto Ampton St. TfL to provide designs/modelling for junction of Frederick/Wharton/KX Road.		Implementation works complete. No longer a 'quietway' but route is part of CLG under directive from TfL/GLA.
26 QW3	HM		Design issues with West End Lane. GLA/Sustrans/TfL/LBC looked at other alternatives- decision made to stick to route. Also concerns raised by CCC on design at Belsize Roundabout	Design for Belsize roundabout revised. Internal discussions to take place, will be emailed to CCC	Also concerns with current alignment and possible traffic volumes reassigned from CS11 proposals.
27 Other projects					
28 St Marks Sq 2-way	JA	JS	At consultation, ends 16 Sept		objections received from church
29 Gospel Oak ABS	Tabrez Hussain	Steve Cardno	Feasibility started to look at South End Green/Fleet Rd/Agincourt Rd gyratory		
30 Kentish Town Road junctions	Yavuz Kalayci	Steve Cardno	Modelled KTR/Highbate Rd junction to see if right turn into HR can be accommodated as this would remove rat running from Chetwynd Rd area	Consulting on measures to improve KTR junctions with Highbate Rd; Regis Road and Castle Rod -Oct/Nov	
31 Bartholomew Road	Hasher Mahnavi		Decision taken by Cabinet member - only implementing dyl at corner on Bartholomew Rd and improving the two road narrowings in the area.		
32 Kentish Town issues			Rochester Road gate, right turn for cycles at top Castlehaven	Discuss Rochester Road gate at meeting. Discuss right turn at meeting.	
33 Farringdon	PA	AH	measures for Grays inn rd improved ;at detail design stage	finalise wider proposals for Farringdon Rd area with a view to undertaking consultation	
34 Chalk Farm	Anthony Christofi	AH	Traffic modelling consultants have been commissioned to carry out traffic modelling and establish a design option to be taken forward. Consultants are currently carrying out the base data analysis.	Development of design options and base model started in June .	Includes key junctions on Chalk Farm Rd and Prince of Wales Rd. This feasibility work is due to be completed by Feb 2017.
35 Bike hangars					
36	Tabrez Hussain		Scheme approved	Implementation 10 Oct	
37 Trouble Shooting					
38 SE Corner Russell Sq			complete		
39 Cobden Junction			Joint officers/CCC site meeting undertaken	requested measures to be discussed with TfL once ongoing issues resolved.	
40 Holborn Safety Scheme	Anthony Christofi		This has now been subsumed into first phase of Holborn Project above		