

LB Camden Cycling Projects table November 2017

Project	Engineer	Planner	Latest status	Next steps	Comments	CCC Comments for November 2017 meeting
<b>CSH</b>						
2 North / South	Darren Barton		On site		Agreed with Cabinet Member to terminate it at tavistock Place/Judd St junction until decision on Midland/Judd.	
3 CS11	Simi		TfL under discussions with Royal Park on the revised park closure proposals.	Discussions ongoing with TfL on their modelling ; camden to write a report on its section of scheme but report will discuss and comment on whole scheme.	TfL keen to start construction in Feb 2018 at Swiss Cottage, will need to be coordinated with 100 Avenue Road.	
<b>Grid</b>						
5 Delancey St / Pratt St	Yavuz Kalayci	Ben Knowles	Approved by Cabinet Member but still objected by some residents, petition debated at full Council mtg on 20 November 2017. Liaison ongoing with TfL for approval of traffic modelling. Modelling outputs on combined Phase 1 and 2 to be shared with residents and stakeholders. Consultation on alternative bus route via Greenland St due to approved right turn ban at Pratt/CHS closed last week.	Analysis of responses to latest consultation ongoing. Output to be discussed with Cllr Harrison and mtg arranged with ward members and residents to discuss modelling output.	Decision on consultation proposals likely Jan/early Feb 2018.	
6 Parkway junctions	Yavuz Kalayci	Ben Knowles	Modelling ongoing and has taken into account CS11 and HS2 info as per environment statement.	need decision on Delancey St , report will cover decision to consult on Phase 2.	Consultation on Phase 2 likely after elections in 2018.	
7 Hampstead Road	TfL	Simi Shah	TfL undertaking feasibility study of cycling improvements.	Awaiting TfL's designs to be shared with Camden.		
8 Royal College Street (North) including work between Pratt and Georgiana	Darren Barton	N/A	Phase 2 Completed. Final amendments are complete however issues at Baynes St remain. Coloured chippings have not highlighted the presence of contraflow cycle lane. Additional signage has been erected and the junction is no longer give way - now a stop is required. However motorists still queue across the cycle lane. Loading bay survey near Kentish Town Rd indicates low occupancy - therefore low risk to cycles although illegal parking was observed. Works between Pratt and Geogiana discussed on site with CCC. Agreed that some but not all consulted improvements can be implemented.	Implement agreed changes between Georgiana and Pratt. Have mentioned issues with Baybes to TfL cycle grid sponsor and requested a right turn to be implemented from Camden Road into Royal College St which will negate the need for drivers to use Baynes. At present drivers dont have any other alternative to access RCS east without using Baynes St.	Will apply more pressure to TfL to consider right turn request.	We discussed the need for a planner to sponsor this with Kieran Ward and he agreed to take this on.
9 Tavistock / Torrington trial	Alexis Bielich	Charlotte May	Public Enquiry ended on 2 Nov 2017. ETO extended to March 2018.	Awaiting Inspectors report.	Changes made at Bedford Way has improved safety for cyclists but we have modelled separate cycle stage at Bedford Way junction and changes at Judd St junction. Both with TfL to check layout; this has been delayed due to internal reorganisation within TfL. Simi to bring it up with TfL -meeting arranged with new officers .	
10 Russell Square to Percy Street	Alexis Bielich		Design solution not found that both Camden and TfL are happy with which would allow cyclists to travel between Guildford St and Russell Sq east side. Camden looking to see if solution can be found at Bernard St signals which would change alignment but allow access to Russell Sq.	Discuss with consultants on what work was undertaken before and what tweak is required.	Risk of no scheme if solution cannot be found.	
11 Midland Road	Darren Barton	N/A	Camden drafting consultation report. Agreement to be reached on when decision on scheme can be taken .		risk of funding if decision delayed due to local elections next year.	
12 Pancras Road / Goods Way	Darren Barton		Detail design being finalised	Planning construction for January 2018.		
13 Arlington Road	Tabrez Hussain/Jo Alker	Ben Knowles	Public consultation complete officers analysing responses to the consultation and may accommodate changes recommended by consultees during the report stage	Implementation to be completed this FY		
14 Red Lion Street / Lambs Conduit Street	Tabrez Hussain/Jo Alker	Steve Cardno	Public consultation complete officers analysing responses to the consultation and may accommodate changes recommended by consultees during the report stage	Implementation to be completed this FY. Agreed with CCC that changes on Red Lion St will be consulted upon with other parking bay changes about to be consulted in the area.		
15 Hampstead Road to Crowndale Road link	TBC	Ben Knowles	Jacobs have completed study. Requested TfL to fund post 2016.	Awaiting response from John Fitcher to understand if it can be added to post 2016 grid.	Bus priority already consulted on. Waiting for updated design from TfL on southern section for contra-flow cycle.	
16 Clerkenwell Bld (London Blvd)	Anthony Christofi	Steve Cardno	LBC seeking funding as part of post 2016 grid. Anthony revisiting design and working with LB Islington.	Awaiting response from TfL to understand if there is funding.		
<b>Projects</b>						
18 West End Project (WEP)	Kevin Stears	N/A	Funding approved from TfL. Continuing with detailed design, landscape architects commissioned for green spaces. Tender out for main contractor.			
19 Holborn junctions :Vernon Place and outside Holborn station	Anthony Christofi	Kieran Ward	Modelling complete to SIR Stage.	Pending consultation sign off and approval from TfL on modelling. Consultation imminent		
20 Kings Cross / Euston Road	Darren Barton	Acacia Hasler	Pancras Rd & Midland Rd de-scoped from project. Awaiting ONE / Linsig modelling results for remainder of proposals on Euston / Gray's Inn Rd / York Rd. Cycling improvements on Pancras Rd to be constructed independently. Midland improvements to be part of grid works. Also modelling left turn out of Mabledon Place , will assess output and impact on traffic as part of Judd closure decision.			
21 Hawley Road two-way	Raymond Cheng	Acacia Hasler / Tatai Dewes	New option to be confirmed for design and modelling	A meeting has been organised on 29 Nov to discuss		

21	Tufnell Park junction	Raymond Cheng	Ben Knowles	Final design has diagonal crossing between the school, Tufnell Park Rd and the tube station, footway buildout near the school, ASL on all arms and cycle feeder lanes only on Junction Road and Tufnell Park Road only. Significant loss of capacity would occur on remaining arms if cycle feeder lanes are provided. Design agreed with TfL and Islington.	Design to be discussed with CCC and Living Streets. Exec members for Camden and LB Islington to be briefed; this to be followed by ward members from both Councils.  Model has passed LMAP5 and SIR is being circulated within teams in TfL for comments and approval	The next stage is for TfL to complete their sections, which would then be passed on to Planned Interventions as part of the TMAN submission in order for a decision to be made	
<b>Quietways</b>							
24	QW2	Dan Tait		Legacy works (Guilford St) complete. New alignment will connect with Camden at Frederick Street with King's Cross Road - subsequently onto Ampton St. TfL to provide designs/modelling for junction of Frederick/Wharton/KX Road.		Implementation works complete. No longer a 'Quietway' but route is part of CLG under directive from TfL/GLA.	
25	QW3	Tabrez Hussain/Jo Alker		Consultation drafted, internal consultation to commence by end of Nov, public consultation to commence before xmas period	Implementation to be completed this FY		
<b>Other projects</b>							
27	St Marks Square 2-way	Joanna Alker		Scheme report prepared, to be submitted for decision soon.			
28	Gospel Oak ABS	Tabrez Hussain/Anthony Christofi	Steve Cardno	TfL site meeting to be held on 28 Nov 17 to discuss objections for TfL busses on the scheme. Consultation to commence by January 2018			
29	Kentish Town Road junctions	Yavuz Kalayci	Steve Cardno	Due to issue with private land owner for Regis Road, only Highgate Rd/Fortess Rd proposals to be progressed to consultation now. With Regis rd junction to follow.	Modelling updated, awaiting TfL approval to consult which is likely in December/Jan		
30	Kentish Town issues	Yavuz Kalayci		Rochester Road gate, right turn for cycles at top Castlehaven Road.		Yo looking into design on KTR to see if he can fit a wide central island to hold cyclists safely when turning. Currently have received complaints from residents regarding cyclists using the footway to access Kentish Town Road.	
31	Farringdon	Peter Ashley	Tina Pancha	Measures for Grays Inn Road implemented	Finalise wider proposals for Farringdon Road area with a view to undertaking consultation in Dec/Jan.		
32	Chalk Farm	Raymond Cheng	Acacia Hasler	Traffic modelling of final design option currently underway, to be submitted to TfL in Jan 2018. Camden Goods Yard junctions proposed layout by Morrison's consultant is being added to the proposed model and will be tested. Eton Rd residents will meet the estate agent at the junction of Haverstock Hill/Adelaide Road to discuss parking near the signals at the junction. Feasibility closure of Crogsland Rd	Meeting with TfL to confirm the traffic flows from rat running traffic using Eton Road. Preferred option is 4a and LINSIG modelling of the selected option is underway. The predicted DOS will be over 100% at Jupiter Crescent and Chalk Farm Road northbound. Planning application from Morrison approved on 23 Nov.		
35	York Way / Goods Way junction , permit right turn from Goods Way	Jo Alker		Completed			
<b>Bike hangars</b>							
35		Tabrez Hussain		40 new locations be consulted in Dec/Jan , workload shared amongst 4 engineers to speed up delivery. Outstanding bikehangars to be implemented before xmas.	Implementation of new bikehangars to be completed this FY.		
<b>Quick Wins</b>							
36	Willingham Terrace					Housing and Steve Cardno are looking into the matter.	
37	Darlington park Road					Except cycles signs have been ordered and will be erected imminently.	Done
38	Menelik Road dropped kerb					Kerbs have been dropped, TMO required to separate Resident parking bay. Bollard with pedestrian / cyclist signage to be shortly erected.	
39	Cycle path over canal at Oval Road					Awaiting CCC clarification on their request.	Dropped as infeasible
40	Healey Street – gate					Site has been investigated and gate can be replaced with bollards, but site may be abused by motorcyclists. May need discussion with Police due to recent increase in crime by motorcycles.	
<b>Trouble Shooting</b>							
43	Cobden Junction			Scheme completed. TfL to undertake some works to repair paving, plant tree, etc.			Drop from these discussions.